NO.NC/QC/BD/2020-21/RS

Date: 15-06-2020

To,
The Executive Engineer,
Byatarayanapura Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of work:Construction of RCC Drains and RCC Culverts at Right Side Cross Roads of 1st Main Road Kuvempu Nagara in Ward No.05

Item No	Description of work	Unit	Qty
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides neatly dressed , the	Cum	954.27
2	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 20mm and down size graded granite metal coarse	Cum	142.49
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size	Cum	317.00
4	Providing T.M.T steel reinforcement for R.C.C workincluding straightening, cutting, bending, hooking, placing in position,lapping and / or welding	Tonne	20.91
5	Providing and fixing Precast RCC cover slabs of 100 mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with	Sqm	748.53
6	Providing and fixing Precast RCC slab of 250mm thick for Culverts made of Plain/Reinforced Cement Concrete design mix M25 with OPC@340kgs,with	Sqm	35.22

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

AE ward no 5

Scanned with CamScanner

NO.NC/QC/BD/2020-21/RS

Date: 15-06-2020

To,
The Executive Engineer,
Byatarayanapura Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of work:Construction of RCC Drains and RCC Culverts at Right Side Cross Roads of 1st Main Road Kuvempu Nagara in Ward No.05

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
1	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @	Cum	142.49	2	Per 100 cum
2	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal	Cum	317.00	14	Per 50 cum
3	Providing T.M.T steel reinforcement for R.C.C workincluding straightening, cutting,	Tonne	20.91	2	Per each dia

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT * BANGALORE *

Scanned with CamScanner